

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20245687

Address: 3260 NW PARAGON PKWY, LEES SUMMIT, MO 64081  
3200 NW PARAGON PKWY, LEES SUMMIT,  
MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, April 10, 2025

Informational:

1 Misc

04/10/25 Thursday JMJ (Pro Design Const.)

Contractor installed an approximate total of 85' of 6" SDR-26 as per project plans today to exist sanitary on project. 40 plus feet on the West & additional 40 plus on the Eastside of garage. Approximately 25' of 6" sanitary will be encased in concrete on the Westside and 30' on the Eastside as per project plans. Cleanouts and stubs for lines were installed per project plans. (Inspector had to refer the contractor to the DCM design construction manual about required way encase pipping.)

**Comments:**