

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20243187
Address: 100 NE ALURA WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Friday, April 18, 2025

Informational:
1 Misc

9-30-24 DP. No work has been started yet.

11-19-24 DP. The revision work on the dam will not start until after spire relocates their gas main and ESS relocated the Force main.

4-18-25 DP. Work has not started on this work. Spires work is complete. The force main is still a work in progress.

Comments: