

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20242381  
Address: 2213 NW KILLARNEY LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Occupancy Inspection - Codes Residential</b>	Robb Popp	Not Ready	Friday, April 18, 2025

Corrective Action Required:

1	Miscellaneous Correction	-Deck stair landing is not installed -Outside AC unit is not installed -Seal gap in siding to foundation wall along the east side -Front porch soffit is not complete -Sod, splash pads and sump pump extension are not installed -Plot plan could not be completed due to snow on the ground -Sidewalk inspection must pass -Re establish erosion control at front of lot
---	--------------------------	---

Corrective Action Required:

2	Miscellaneous Correction	4/18/25 -TCO extension request denied. House is in NOV status and still has no erosion control. No further inspections, or extensions will be issued or performed until erosion control has been addressed.
---	--------------------------	--

**Comments:**