

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20241886  
Address: 251 NE ALURA WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Devon Perry	Partial	Friday, April 18, 2025

Informational:

1 Misc

10-30-24 DP. Advanced Excavation is onsite and is just grading the site. They had to removed a wet spot around a manhole that was backfilled by sap with large chunks of asphalt. That was all removed and dirt was properly installed back with a third party tester onsite performing compaction testing.

12-2-24 DP. No sitework in a while

4-16-25 DP. All work on this site right now is inside the building pad. There will not be any work for my remaining until they are ready for parking lot and side walks.

**Comments:**