

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20242356
Address: 221 NE ALURA WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Devon Perry	Partial	Friday, April 18, 2025

Informational:

1	Misc	2-27-25 DP. Aaron's crew started the morning breaking rock, but their machine broke down. They are moving onto something else until next week.
		3-6-25 DP. Aaron's crew has started back laying the sewer extension. They have rose above rock so will be moving quicker.
		3-7-25 DP. Aaron's crew finished running A line today. They set A1 and have backfilled while compacting in lifts. Today starts the 30 day wait on the extension before testing can begin.
		4-18-25 DP. Testing can begin any time on the sewer extension. The required 30 day wait has lapsed.

Comments: