

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20242356  
Address: 221 NE ALURA WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Devon Perry	Partial	Friday, April 18, 2025

Informational:

1	Misc	2-27-25 DP. Aaron's crew started the morning breaking rock, but their machine broke down. They are moving onto something else until next week.
		3-6-25 DP. Aaron's crew has started back laying the sewer extension. They have rose above rock so will be moving quicker.
		3-7-25 DP. Aaron's crew finished running A line today. They set A1 and have backfilled while compacting in lifts. Today starts the 30 day wait on the extension before testing can begin.
		4-18-25 DP. Testing can begin any time on the sewer extension. The required 30 day wait has lapsed.

**Comments:**