

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245421
Address: 2226 SW CROWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Tuesday, April 22, 2025

Informational:
1 Misc 3-27-25 Dustin A, dw is formed and compacted. Informed builder it needed expansion joints. Approved to pour
4-4-25 Dustin A dw has been poured. It is not ada compliant on right side of approach @ 4%. Fail
4-22-25 Dustin A, DW has been ripped out, formed and compacted. Approved to pour . Cross slopes will need to be ADA compliant (under 2%) .

Comments: