

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20244689
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Tuesday, April 22, 2025

Informational:

1	Misc	04/10/25 Thursday JMJ (CP Const. Jim McLure) Building #5, Approximately 70' of 6" SDR-26 with (2) 8"x6" wye and 6"x4" cleanout from existing sanitary sewer MH-1A.
		04/17/25 Thursday JMJ (CP Const. Jim McLure) Contractor cored into existing MH and installed 200LF of line & set MH #2 on 04/18/25 Friday they installed 44LF of pipe and set MH #3.
		04/22/25 Tuesday JMJ (CP Const. Jim McLure) Contractor installed sanitary main from MH#3 up to where new MH #4 is to be installed.

Comments: