

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20245058  
Address: 2606 SW TRACKER LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Dustin Agcopra	Passed	Wednesday, April 23, 2025

Informational:

1	Misc	4-2-25 Approach is approved to pour. Curb will need to be replaced on approach due to chunks missing from it. Contractor was informed of cracked curb. 4-10-25 Dustin A, Dw is poured to city specs. Curb was not replaced. Fail 4-23-25 Dustin A, Curb was replaced. Passed
---	------	--

**Comments:**