

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816) 969-1200 FAX (816) 969-1201

# STOP WORK ORDER

**ANY UNAUTHORIZED PERSON REMOVING THIS NOTICE WILL BE  
PROSECUTED**

---

**Permit #:** PRRES20250594  
**Address:** 3916 SW FLINTROCK DR, LEES SUMMIT, MO 64082

---

Any person who shall continue work after having been served with a stop work order, except such work as that person is directed to perform to remove a violation or unsafe condition, shall be subject to penalties as prescribed by law.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control Inspection Residential</b>	Dustin Agcopra	Failed - Stop Work	Wednesday, April 23, 2025

Corrective Action Required

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.
---	------------------------------------	--

- CLEAN OUT STORM INLET.

Corrective Action Required

2	DCM3 ESC REQUIRED 2 DAY	4-21-25 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 4-23-25 Dustin A, Silt fence is still down in areas.
---	----------------------------	--

**Comments:**