CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245644

Address: 1403 SW WINTHROP TER, LEES SUMMIT, MO 640811401 SW WINTHROP TER, LEES SUMMIT, MO

64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Residential

Inspection - Mitchell Schwarz

Failed

Wednesday, April 23,

2025

Corrective Action Required:

1 Misc

Both sides

- -Address ridge beam not contentious
- -missing rafter to ceiling joist connection at N AND S exterior walls where

rafters landing on multiple blocks

1401

-strap top plate where lapped less than 24" inches front bedroom closet -fireblock wall space to ceiling space at rear kitchen wall (1/2" osb not

approved for fire blocking)

- -seal top plate penetration right of rear slider
- -fireblock into furr down bed 4 closet
- --(2) full height studs each side of rear basement wall header

1403

- -fire block wall space to ceiling space at kitchen pantry
- -anchor bolts to be in the middle 1/3 of sill plate SW corner garage

Comments: