

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20250594  
Address: 3916 SW FLINTROCK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Erosion Control Inspection Residential</b>	Jamie Simerly	Partial	Thursday, April 24, 2025

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.  - CLEAN OUT STORM INLET.
---	---------------------------------------	--

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	4-21-25 Dustin A, EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. 4-23-25 Dustin A, Silt fence is still down in areas. 04-24-25 Jamie S, Erosion control has been put in place.
---	----------------------------	---

**Comments:**