

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20236587
Address: 1404 NE ERNEST WAY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Nick Scott	Passed	Thursday, April 24, 2025

Informational:

1 Misc

10-2-24 NS Site visited for a pre pour inspection and it appears that the drive way meets city standards and I will be back to check the after pour in a couple weeks.
12/23/24 Jamie S, SW was poured, forms have been removed, cross slopes are in compliance. They did not use expansion joint where SW meets approach. Will need to remove one SW panel on each side of approach, call a pre-pour inspection back in.
4-24-25 NS Site visited for a pre-pour inspection and it appears that sidewalk and driveway meet city standards Passed

Comments: