

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20244628  
Address: 1105 SW FIORD DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Devon Perry	Failed	Thursday, April 24, 2025

Informational:

1	Misc	1-21-25 DP. ****The storm pipe was bored through at this property. The storm will need to be fixed before approving and driveway or sidewalk inspections.****
---	------	---

Corrective Action Required:

2	Misc	4-24-25 DP. Concrete crew called in for a DW and SW inspection. Aggregate depth is around 1" in places. DW needs to be dug out and the required 4" of aggregate needs to be in place. Please call back in for an inspection before pouring.
---	------	---

Comments: