CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20246085

Address: 3203 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Erosion Control Inspection Jamie Simerly Failed Friday, April 25, 2025

Residential

Corrective Action Required:

1 DCM3 ESC EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE

REQUIRED 2 DAY WITHIN TWO BUSINESS DAYS.

Maintain silt fence

Corrective Action Required:

2 DCM6 ESC INSP REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED

DENIED STREET IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED

CLEAN UP INSPECTION(S) BEING PERFORMED.

Corrective Action Required:

3 DCM2 ESC DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS

DEFICIENT UNTIL ADEQUATE EROSION CONTROL PROVIDED.

INSTALLATION
Corrective Action Required:

4 DCM3 ESC 04-25-25 Jamie S, Silt fence is down on the corner of Monarch and Kline.

REQUIRED 2 DAY Repair or replacement required. Dirt on Monarch DR next to the curb needs

to be cleaned up.

EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE

WITHIN TWO BUSINESS DAYS.

Comments: