

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOMCOM20240340  
Address: 1921 NE DISCOVERY AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Monday, April 28, 2025

Informational:

1 Misc

4-16-25 DP. Aarons crew ran most of the 6" water line

4-17-25 DP. Aarons crew ran a hydrostatic test on the first portion of the 6" water line. It held 150 psi for 2 hours.

4-24-25 DP. Aaron's crew chlorinated the water line

**Comments:**