

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240340
Address: 1921 NE DISCOVERY AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Monday, April 28, 2025

Informational:

1 Misc

4-16-25 DP. Aarons crew ran most of the 6" water line

4-17-25 DP. Aarons crew ran a hydrostatic test on the first portion of the 6" water line. It held 150 psi for 2 hours.

4-24-25 DP. Aaron's crew chlorinated the water line

4-25-25 DP. Water line was flushed. Samples on Monday

Comments: