

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20246426
Address: 1460 SE BROADWAY DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Bobby Richest	Partial	Monday, April 28, 2025

Informational:

1 Misc

4-25-25. Contractor was starting to set up to run fire line from Building to Curb. Contractor was planning to try and finish today. Backflow was Set.

4-28-25 BR Contractor installed 75' of 6" fire line out of backflow vault to existing 6" water main. Thrust block was poured for 45% and 22.5% bends.

Comments: