

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20244689  
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Tuesday, April 29, 2025

Informational:

1	Misc	04/10/25 Thursday JMJ (CP Const. Jim McLure) Building #5, Approximately 70' of 6" SDR-26 with (2) 8"x6" wye and 6"x4" cleanout from existing sanitary sewer MH-1A.
		04/17/25 Thursday JMJ (CP Const. Jim McLure) Contractor cored into existing MH and installed 200LF of line & set MH #2 on 04/18/25 Friday they installed 44LF of pipe and set MH #3.
		04/22/25 Tuesday JMJ (CP Const. Jim McLure) Contractor installed sanitary main from MH#3 up to where new MH #4 is to be installed.
		04/23/25 Wednesday JMJ (CP Const. Jim McLure) Contractor installed MH#4
		04/24/25 Thursday JMJ (CP Const. Jim McLure) Contractor installed approximately 300ft and MH A5.
		04/25/25 Friday JMJ (CP Const. Kameron) Contractor was installing sanitary main as per project. Installed approximately 70' of 8" SDR-26 out of MH A6.

04/29/25 Tuesday JMJ (CP Const. Kameron)

Contractor installed 103' of 8" SDR-26, and two wyes on Monday 04/28/25.

Contractor installed 325' of 8" SDR-26 MH A7 & A8, sanitary line changed from public to private after MH A7.

**Comments:**