

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20246085
Address: 3203 SW ENOCH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection Residential	Jamie Simerly	Partial	Wednesday, April 30, 2025

Corrective Action Required:

1	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. Maintain silt fence
---	----------------------------	--

Corrective Action Required:

2	DCM6 ESC INSP DENIED STREET CLEAN UP	REQUESTED INSPECTION(S) DENIED. STREET CLEAN UP REQUIRED IMMEDIATELY, AND SHALL BE COMPLETED PRIOR TO REQUESTED INSPECTION(S) BEING PERFORMED.
---	--	--

Corrective Action Required:

3	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED.
---	---------------------------------------	--

Comments: