

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: ~~PRSUBD20244689~~ **PRCOM20246376**  
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Monday, April 14, 2025

Informational:  
1      Misc      04/10/25 Thursday JMJ (CP Construction)  
Contractor began to install 30" HDPE storm pipe from Sta 0+00 Storm line #1 with flared section.

04/11/25 Friday JMJ(CP Construction)  
Yesterday End flume to 1B storm box was installed 04/10/25.  
1B to 1C Storm line 1, 1C to 1D, 1D to 3A, & 1B to 9A as pre project plans.  
Contractor continued construction after inspector left for the day around 4:00PM.

**Comments:**