

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: ~~PRSUBD20244689~~ **PRCOM20246376**  
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Wednesday, April 16, 2025

Informational:

1 Misc

04/14/25 Monday JMJ (CP Construction)

Contractor began to 8" PVC private watermain.

Contractor installed approximate 180' of 8" PVC, 45 degree bend, 8"x8" tee on waterline A, pg. C52.

Back-block was poured behind 8"x8" tee.

04/15/25 Tuesday JMJ (CP Construction)

Contractor installed 8" PVC watermain for Line #B private line approximately 350' pg C53.

**Comments:**