

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: ~~PRSUBD20244689~~ **PRCOM20246376**
Address: 25 NW TUDOR RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Tuesday, April 29, 2025

Informational:

1 Misc

04/14/25 Monday JMJ (CP Construction)

Contractor began to 8" PVC private watermain.

Contractor installed approximate 180' of 8" PVC, 45 degree bend, 8"x8" tee on waterline A, pg. C52.

Back-block was poured behind 8"x8" tee.

04/15/25 Tuesday JMJ (CP Construction)

Contractor installed 8" PVC watermain for Line #B private line approximately 350' pg C53.

04/16/25 Wednesday JMJ (CP Excavating)

8" PVC watermain 40' to Sta 15+00 contractor poured back behind bends on private main.

04/23/25 Wednesday JMJ (CP Excavating)

Contractor began installed fire line as per project plans.

04/25/25 Friday JMJ (CP Excavating)

Contractor continued to work to install private water line B. Contractor continued working after inspection after inspector left for the day.

04/29/25 Tuesday JMJ (CP Excavating)
Boring on the South end of Commerce Drive.

Comments: