

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244348
Address: 2317 SW MORRIS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Passed	Monday, May 05, 2025

Informational:

1	Miscellaneous Correction	03-20-25 Jamie S, DW gravel is compacted. Approved to pour. 3-27-25 Dustin A, SW is poured, Section of sidewalk that attaches to existing ada ramp does not have an expansion joint. Fail
---	-----------------------------	---

Comments: