

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOMCOM20240778
Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Failed	Tuesday, May 06, 2025

Informational:	
1	Misc
	8-26-24 DP. Crew was on site but working on the building pad. Nothing for FEI today.
	9-4-24 DP. Crew was on site locating electric for where the water and storm will run along it. They did this all day.
	9-17-24 NS Site visited it and that water main is being flushed today at 4pm.
	9-26-24 DP. Floyds crew is onsite today demoing the water line that runs under the building pad.
	9-30-24 DP. Floyds crew is continuing to demo old water pipe from building pad. They are also prepping to run a new line to a fire hydrant.
	10-1-24 DP. No work for FEI today. They were just working on digging for the electric company.
	12-2-24 DP. No work for FEI, they are just setting steel for the building.
	1-15-25 DP. There has been no work on site for FEI since before Thanksgiving
Corrective Action Required:	
2	Miscellaneous
	5-6-25 DP. Outside of the construction entrance, there is a blow up in the

Correction

road. This is needing repairs as it is bad. This will require a full depth repair and need to be replaced from curb to curb.

Comments: