



Substantial Completion and Temporary Occupancy Extension Request

Permit Number	Date
PRRES20245176	5/6/2025
Project Name	Project Address
Hawthorn Ridge Lot #187	3219 SW Arboridge Cir

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

HT 187 needs the TCO expended. We were waiting to get an asbuilt back before installing irrigation and sod. We have got the asbuilt back now. The homeowners installed a fence on their own, so we had to wait for that to be completed to resume work on the irrigation and sod. The fence is in and we are working on irrigation now



LEE'S SUMMIT MISSOURI

Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

I believe we will be ready to get the full CO by the end of the month.

Name: Bruce Roach

Phone: 913-353-0655

E-Mail: permitting@summithomeskc.com

City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

Approval (City Use): _____

Date: _____

Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | cityofLS.net