

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243494
Address: 2774 SW 11TH TER, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Failed	Tuesday, May 06, 2025

Informational:
1 Misc 3-20-25 DP. contractor is replacing the SW. Sw is formed, aggregate compacted, approved to pour

3-27-25 DP. forms need removed.
05-06-25 Jamie S, SW is missing the expansion joints to the approach. Will need to be called in for reinspection before being repoured.

Informational:
2 Misc 1-21-25 DP. ****The storm pipe was bored through at this property. The storm will need to be fixed before approving and driveway or sidewalk inspections.****

Comments: