

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20244628  
Address: 1105 SW FIORD DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Failed	Tuesday, May 06, 2025

Corrective Action Required:

1	Misc	4-24-25 DP. Aggregate depth is not deep enough. Please call back in for a reinspection once it is dug out and the required 4" is in place.
		4-24-25 DP. aggregate depth has been fixed, cross slopes are in compliance. Approved to pour 05-06-25 Jamie S, SW is missing the expansion joints to the approach.

Informational:

2	Misc	1-21-25 DP. ****The storm pipe was bored through at this property. The storm will need to be fixed before approving and driveway or sidewalk inspections.****
---	------	---

Comments: