

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20246376  
Address: 41 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Wednesday, May 07, 2025

Informational:

1	Misc	05/01/25 Thursday JMJ (Gen. Cityscape, CP Excavating) Contractor installed 49' of 6" SDR-26 sanitary pipe for building #7 & 147' of 6" SDR-26 sanitary pipe for building #8.
		05/02/25 Friday JMJ (Gen. Cityscape, CP Excavating) Contractor installed 90' of 6" SDR-26 sanitary pipe for building #4, 94' of 6" SDR-26 sanitary pipe for Maintenance building as per project plans.
		05/07/25 Wednesday JMJ (Gen. Cityscape, CP Excavating) Private sanitary building #1 stub 54ft of 6" SDR-26 pipe.

**Comments:**