

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20232899
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Dustin Agcopra	Passed	Wednesday, May 07, 2025

Informational:

1 Misc

12/13/24 Friday JMJ (Selby)
MH-A10 passed around 12:00PM.
MH-A9 passed @ 1:35PM.

12/17/24 Tuesday JMJ (Selby Construction)
MH-A8 passed on 12/16/24 Monday.

12/18/24 Wednesday JMJ (Selby Construction)
MH-A7 passed on 12/17/24 Tuesday.

4-28-25 RH. Selby Construction
MH-A6 Passed
MH-A5 Failed
MH-A4 Passed
MH-A3 Top is Offset and needs to be fixed prior to testing

5-2-25 RH Selby Constuction
MH-A1 Passed
MH-A2 Passed
Contractor is now going to be working on fixing failures from 4-28-25
MH-A5 Passed

5-7-25 Dustin A, MH A2-A3 has passed

Comments: