

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244628
Address: 1105 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Wednesday, May 07, 2025

Corrective Action Required:

1	Misc	4-24-25 DP. Aggregate depth is not deep enough. Please call back in for a reinspection once it is dug out and the required 4" is in place.
		4-24-25 DP. aggregate depth has been fixed, cross slopes are in compliance. Approved to pour
		05-06-25 Jamie S.

Informational:

2	Misc	1-21-25 DP. ****The storm pipe was bored through at this property. The storm will need to be fixed before approving and driveway or sidewalk inspections.****
---	------	---

Comments: