

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230994
Address: 1021 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	Bobby Richest	Passed	Wednesday, May 07, 2025

Informational:
1 Misc

8-30-24 BR Contractor installed 50' of service wye from building with clean out installed next to the building.

09/09/24 Monday JMJ

Contractor performed tie-in to the 8" existing sanitary main with two max adapters and 8"X6" tee.

Contractor bored 70' of 6" sanitary main across the road of SE Hamblen RD on Friday 09/06/24. Cleanout was already set (possibly done on Friday) on the Eastside of SE Hamblen RD . Contractor will install approximately 70' more of sanitary were sanitary was stub out from building site.

Comments: