

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20232726  
Address: 2200 NE DOUGLAS ST, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Devon Perry	Partial	Wednesday, May 07, 2025

Informational:

1 Misc

2-6-25 DP. ESS is onsite and has started fusing pipe together for the relocation of the force main.

2-11-25 DP. ESS still on site just fusing together HDPE. Haven't started trenching yet

2-24-25 DP. ESS is on site digging the trench for the force main and deleting the existing spire main

2-25-25 DP. ESS is continuing to work South with their trench. They buried 1/4 of the force main and back filled.

5-6-25 DP. All of the new force main is installed except for the tie in spots. ESS was onsite all day filling the force main and trying to get it to hold pressure. They had no luck as they had to drain the pipe and slow fill it again this evening. It takes 3 hours to fill

5-7-25 DP. Testing for the force main is actually a hydrostatic. ESS is onsite today performing the test. They maintained 135 psi for 4 hours and reduced to 125 and it held for another hour. The hydrostatic on the force main has passed.

**Comments:**