



### Substantial Completion and Temporary Occupancy Extension Request

<b>Permit Number</b>	<b>Date</b>
PRRES20244404	8 May 2025
<b>Project Name</b>	<b>Project Address</b>
Hawthorn Ridge Lot #190	3207 SW Arboridge Cir

**Instructions:** This form must be completed to request the extension of additional time on a project.

#### Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

HT 190 needs the TCO extended. We have completed the final grade and requested the asbuilt so we can sod. We got the asbuilt back but the city has requested that we repair the swale in the back yard. Once we have fixed the swale running through the backyard, we will resume working on installing irrigation, landscaping, and sod.



# LEE'S SUMMIT MISSOURI

## Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Hope to have completed within the next couple of weeks.

**Name:** Bruce Roach

**Phone:** 913-353-0655

**E-Mail:** permitting@summithomeskc.com

## City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

**Approval (City Use):** \_\_\_\_\_

**Date:** \_\_\_\_\_

## Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | [cityofLS.net](http://cityofLS.net)