

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20243932
Address: 3441 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Wes Bears	Failed	Friday, May 09, 2025

Corrective Action Required:

1	Miscellaneous Correction	TCO expired Wes Bears 05/09/2025 3:29 PM
---	-----------------------------	---

-Sump pump extension are not installed

-Plot plan inspection could not be done because of final grading is not completed **Complete final grading and submit as-graded plot plan for inspection prior to sodding

Comments: