

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245058
Address: 2606 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Passed	Tuesday, May 13, 2025

Corrective Action Required:

1	Miscellaneous Correction	4-2-25 RH. Sidewalk failed due to soft subgrade. 04-16-25 Jamie S, SW is formed, and compacted. The slopes are in compliance with city standards. Approved to pour. 4-23-25 Dustin A, Sw has been poured , slopes are in compliance. Expansion joint on right side of approach needs to be trimmed down due to it being a trip hazzard. No white cure has been applied. 05-07-25 Jamie S, Expansion joint has been trimmed down, and white cure has been applied. 5-13-25 Dustin A, Issues have been corrected.
---	-----------------------------	---

Comments: