

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20250161
Address: 2623 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Drew Fischer	Failed	Tuesday, May 13, 2025

Informational:
1 Misc PORTAL FRAME AND CS-PF ONLY

PFH APPROVED

CS-PF Approved

Corrective Action Required:
2 Misc

2623 SW Tracker

- Install missing roof boots
- Security blocking at front and back doors
- Ufer clamp not correct
- Grinding wire from panel to ufer must be green marked on both ends
- Fire blocking at beam end in stairwell landing
- Solid blocking at cantilever in basement
- Remove porta potty from storm inlet lid
-

Comments: