

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20231337

Address: 940 NE COLBERN RD, LEES SUMMIT, MO 64086900 NE COLBERN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Nick Scott	Partial	Tuesday, May 13, 2025

Informational:

1 Misc

9-16-24 DP. Shane's crew with JK concrete was onsite today and pouring public sidewalk. They were shy on their aggregate depth so pulled forms, dug the area deeper and added 4" of compacted AB3 aggregate. Cross slopes on pre pour were in compliance. The section they had formed, there were approved to pour.

5-13-25 NS Site visited, and it appears that work on the Heartland has started and I will not give this a pass until all work is done and all sidewalks have been put in.

**Comments:**