

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20236023

Address: 3201 NE WILSHIRE DR, LEES SUMMIT, MO 64064551 NE MEADOWVIEW DR, LEES SUMMIT, MO  
640643200 NE WILSHIRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Nick Scott	Partial	Wednesday, May 14, 2025

Informational:

1 Misc

Wilshire Hills plat 3

9-17-24 NS Site visited it appears that no work today.

9-18-24 NS Site visited no work is being done.

10-14-24 NS Site visited and ground work has started but no work being done today.

11-18-24 NS No work because of rain.

11-19-24 NS No work because of mud.

11-20-24 NS crews are working on sewer

11-21-24 NS Site visited crews are not working

11-25-24 NS Site visited work is being done on building pad

12-13-24 NS Site Visited and crews have been working on building.  
water/sewer will start on Monday.

12-24-24 RH. No one working on public infrastructure today. Just grading for the under slab of building was going.

12-31-24 NS Site visited it appears crews are working on storm water that is in the street.

1-31-25 NS Site visited crews are not working because of rain. will be doing testing on 2-3-25

2-28-25 NS Site visited and all water and sewer testing has passed

3-6-25 NS Site visited for a hydro test and it appears that water line passed

5-14-25 NS Site visited and it appears that road has been put in.

**Comments:**