

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20246376  
Address: 41 NE TUDOR RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, May 15, 2025

Informational:

1 Misc

05/05/25 Monday JMJ (Gen. Cityscape, CP Excavating)  
Contractor installed 60' of 24" HDPE storm pipe & cored into existing storm structure 05/02/25.

05/05/25 Monday JMJ (Gen. Cityscape, CP Excavating)  
Contractor poured collars and installed encasement of storm pipe as per project.  
Concrete block was poured at out going nyoplast structure to prevent floatation C49.

05/15/25 Thursday JMJ (Gen. Cityscape, CP Excavating)  
Contractor installed approximately 175' of 15" HDPE storm line on #4 with the storm structure 4A.

**Comments:**