

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245805
Address: 1109 SW FIORD DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Friday, May 16, 2025

Informational:

1 Misc

4-24-25 DP. SW was formed, aggregate compacted, there is a small wet spot on the south side, so the crew is putting a header and going to pour what is good.

5-8-25 DP. The rest of the SW is ready to pour.

5-15-25 DP. SW is poured, cross slopes are in compliance but can not pass until forms are removed.

5-16-25 DP. SW has been poured, forms have been removed. Can not pass Sidewalk until SW is cleaned off, curb line is clean and erosion control is put back in place.

Comments: