

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20251603
Address: 2090 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mitchell Schwarz	Not Ready	Friday, May 16, 2025

Corrective Action Required:

1	Misc	3RD party footing inspection denied no address, footing still being formed and rebar being set -contractor must call in for inspection -must provide pier layout and inspection report prior to footing pour/inspction Mitchell Schwarz 05/08/2025 10:12 AM No inspection performed -No inspection performed on piers. Mitchell Schwarz 05/08/2025 02:32 PM NOT REDY FOR INSPECTION -no address -no plans on site -fixes not done or made to engineer letter specifications (piers too shallow, piers to high)
---	------	--

Comments: