

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20243494  
Address: 2774 SW 11TH TER, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Devon Perry	Passed	Monday, May 19, 2025

Informational:

1 Misc

3-20-25 DP. contractor is replacing the SW. Sw is formed, aggregate compacted, approved to pour

3-27-25 DP. forms need removed.

05-06-25 Jamie S, SW is missing the expansion joints to the approach. Will need to be called in for reinspection before being repoured.

5-19-25 DP. Not installing expansion joint approved by RH

Informational:

2 Misc

1-21-25 DP. \*\*\*\*The storm pipe was bored through at this property. The storm will need to be fixed before approving and driveway or sidewalk inspections.\*\*\*\*

**Comments:**