

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20240917

Address: 20 SE THOMPSON DR, LEES SUMMIT, MO 6408260 SE THOMPSON DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Dustin Agcopra	Partial	Monday, May 19, 2025

Informational:

1	Misc	5-19-25 Dustin A, Water main extension has been installed along with needed valves. Will need to do another tie in on thompson. Due to rain they are building the connections for last tie in as well as working on service line.
---	------	---

**Comments:**