



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113727, Building Permit - Commercial
Address: 2741 NE MCBAIN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---------------------------|--------------|----------|---------------------------|
| In-wall Inspection | Khanh Nguyen | Partial | Tuesday, January 24, 2012 |

Corrective Action Required

1 MISC

OK TO COVER BELOW:

-MECHANICAL UNITS SCREEN WALLS

-1ST FLOOR IN-WALL

-1 HR WALL IN ELEVATOR EQUIPMENT RM- OK TO ROCK

-2ND FL-COMPLETE PLUMBING AT RESTROOM AND JANITOR SINK; INSTALL BLOCKINGS FOR VERTICAL GRAB BARS IN RESTROOMS; FILL IN GAP WITH FIREBLOCKING MATERIAL AT ALL FLOOR PENETRATIONS; DUCTS PENETRATION OF FLOOR SHALL BE DRAFTSTOPPED

**Gas Piping
Inspection -
Commercial**

Khanh Nguyen Passed

Tuesday, January 24, 2012

Comments: