

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242774
Address: 1000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control Inspection	Devon Perry	Partial	Wednesday, May 21, 2025

Corrective Action Required:

1	Miscellaneous Correction	5-21-25 DP. Silt fence has been installed. Gutter buddies have been installed, we need to make sure there are two cinder blocks behind each gutter buddy. Before pouring any concrete, we will need to install a designated concrete wash out area. Also, we need the SWPPP report uploaded to the portal. This needs to be completed every two week and after every rain event.
---	--------------------------	--

Comments: