

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20244225
Address: 2115 SW HOOK FARM DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Jamie Simerly	Passed	Wednesday, May 21, 2025

Informational:

1	Misc	2-6-25 Dustin A, SW is formed and compacted. Slopes are in compliance. White cure needs to be applied to Sidewalk. Approved to pour. There is a section on west side that is not formed. Pouring at a later day 2-13-25 Jamie S, SW slope is in compliance with city standards. The section on the west side as mentioned in the previous note is still missing due so I am only giving a partial until completed. 2/21/25 Dustin A, sw has been formed and compacted. Approved to pour 3-28-25 Dustin A, Sw has been poured and meets city specs. Cannot pass until forms are pulled 05-21-25 Jamie S, SW slopes are in compliance with city standards.
---	------	--

Comments: