

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20240917

Address: 20 SE THOMPSON DR, LEES SUMMIT, MO 6408260 SE THOMPSON DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Dustin Agcopra	Partial	Wednesday, May 21, 2025

Informational:

1 Misc

5-19-25 Dustin A, Water main extension has been installed along with needed valves. Will need to do another tie in on thompson. Due to rain they are building the connections for last tie in as well as working on service line.

5-21-25 Dustin A, Tie in on thompson has been completed. Will pour thrust blocks tomorrow . Hydrant was to deep so will do that tie in at a later date

Comments: