

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20245465
Address: 3904 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Jamie Simerly	Partial	Thursday, May 22, 2025

Informational:

1	Misc	04-16-24 Jamie S, DW is not compacted less than 3 inches on left hand side of the drive. Recall for an inspection. 05-15-24 Jamie S, DW is compacted and formed. Approved to pour. 05-22-25 Jamie S, DW still has forms on it, cannot inspect until forms are pulled.
---	------	---

Comments: