



### Substantial Completion and Temporary Occupancy Extension Request

<b>Permit Number</b> PRRES20242080	<b>Date</b> 5/22/2025
<b>Project Name</b> Osage Lot #85	<b>Project Address</b> 3725 & 3723 SW Knoxville CT

**Instructions:** This form must be completed to request the extension of additional time on a project.

#### Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

OS 85 does need the TCO extended. The final grade was delayed with the weather, and we were needing to remove all dirt off site since the subdivision is now complete. The final grade has now been completed and this lot requires an asbuilt. We have requested the asbuilt from the engineer and are waiting to get that back. Once we receive that we will move forward with installing landscaping and sod.



# LEE'S SUMMIT MISSOURI

## Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number:

<https://devservices.cityofls.net/Permit/Locator>

Hopefully we'll be done by end of month.

**Name:** Bruce Roach

**Phone:** 913-353-0655

**E-Mail:** permitting@summithomeskc.com

## City Review:

This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.

**Approval (City Use):** \_\_\_\_\_

**Date:** \_\_\_\_\_

## Development Services

220 SE Green Street | Lee's Summit, MO 64063 | P: 816.969.1200 | F: 816.969.1221 | [cityofLS.net](http://cityofLS.net)